# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of Work & Job Code | Development works to MEI play ground<br>Job code : 014-18-000075 |
| 2 | Sanctioned Estimate No & Date<br>(AS & TS No) | BBMP/EE/PD/AS/56/17 18 Dt: 20.03.18<br>BBMP/CE/DZ/TS/393/17-18 Dt:21.12.17 |
| 3 | Head Of Account which is Chargable | P-3250 |
| 4 | Work Order No. & Date | BBMP/EE/PD/WO/54/2017-18<br>Dt:26.03.2018 |
| 5 | Name of Contractor | R.Shivram |
| 6 | Time Stipulated for completion of work | 270 Days |
| 7 | Date of Commencement | BBMP/EE/PD/WO/54/2017-18<br>Dt: 26.03.18 |
| 8 | Date of Completion | 15.02.2019 |
| 9 | Delay in execution of Work | 50 dy |
| 10 | Measurement recoded in M.B Book No. | M.B No. 1905 Pg. 190414-419 |
| 11 | Check Measurment of the Asst. Executive Engineer | Recommended |
| 12 | Name of the Office/Offical in charge of the Work | |
| 13 | a) Assistant Engineer | Siddrajegowda B.S |
| | b) Asst.Executive Engineer | Kumarappa .H |

| Sanctioned Estimate Amount | Amount Claims As per Actually Executed as per bills | Excess | Savings |
|---|---|---|---|
| 100.00 | 104.8055 | | |

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that theContractor has delayed and completed the work for which necessary fine
3) Certified that the above work has been executed by the Contractor satisfactory.

Asst. Engineer

Asst.Executive Engineer

Executive Engineer

Inspected the work and it appears that no more further process